Building Services, Room 201 City-County Building 300 West Ash · P.O. Box 736 Salina, Kansas 67402-0736



TELEPHONE · (785) 309-5715

FAX · (785) 309-5713

TDD · (785) 309-5747

WEBSITE · www.salina-ks.gov

Rough Framing Inspection Checklist–Metal Ceiling Joists & Rafters (cold rolled steel) DRAFT

Address:	Contra	actor:		Permit #				
The following checklist is not all-inclusive. Other code related requirements may be included in this inspection.								
OK Yes No n/a	Verify that the work conforms to tapproved plans, specifications and special conditions -	the	OK Yes No n/a	AISI Gen Provisions, Sec. D1.3, IRC Sec.804.2.4, Table R804.3.1 (3) & Figure R804.3.1 (1)—Verify that specified screws are used and screws extend at least three exposed threads beyond the face of the framing member				
OK Yes No n/a	Verify rafter & ceiling joist gauge & size per plan or span tables [IRC Table R 804.3.3 (1)] –		OK Yes No n/a	AISI Gen. Provisions, Sec. E1.3 – Verify that wiring is in metallic conduit or that grommets are used -				
OK Yes No n/a	Verify bracing and or restraints are installed per approved plan or IRC Sec. R804.3.4 & Figure R 804.3 -	\mathbf{C}	OK Yes No n/a	AISI Gen. Provisions Sec. E1.2 – Verify that bushings are installed for protection of plastic and or copper piping -				
OK Yes No n/a	Verify that rafter bearing point loads go to the foundation and that load bearing headers are installed per wall framing plans –		OK Yes No n/a	Verify that ridge member & ridge member connection is per IRC Figure R804.3.3.1				
OK Yes No n/a	AISI Gen. Provisions, Sec. C3.3.4 C3.5.4 & IRC Sec. – Verify that ceiling joist bearing is at least 1-1.		OK Yes No n/a	AISI Gen. Provisions – Sec. C1 & IRC Sec. R804.1.2 – Verify that ceiling joists and rafters are framed in line with the studs below –				
OK Yes No n/a	AISI Gen. Provisions – Sec. C3.3 C3.5.1 – Verify that rafter membe are installed plumb –		OK Yes No n/a	IRC Sec. R804.3.8 & Figure R804.3.8 – Verify that bearing stiffeners have been installed per approved plans or IRC requirements –				

OK		AISI Gen. Provisions – Sec. B2.1 –		OK	AISI Gen. Provisions – Sec. B2.2.2 –			
Yes No	n/a	Verify web holes are per approved		Yes No n/a	Verify that splices are made per			
		plans. Check to see if plans required			approved splicing plan-			
		re-enforcing of holes -	-					
Notes:								
Date			Inspector					