Building Services, Room 201 City-County Building 300 West Ash · P.O. Box 736 Salina, Kansas 67402-0736



TELEPHONE · (785) 309-5715

FAX · (785) 309-5713

TDD · (785) 309-5747

WEBSITE · www.salina-ks.gov

## Rough Inspection Checklist – Water Piping

Addre	ess:		Contract	or:		Permi	it#
The following checklist is not all-inclusive. Other code related requirements may be included in this inspection.							
OK		UPC 103.3.2 Verify that			OK	UPC 420.0 Verify pres	sure/balance
Yes No	n/a	conforms to approved 1	plans:		Yes No n/a	valves on showers:	
$  \sqcup \sqcup$							
OK		UPC 610.0Verify prope	er pipe size:		OK	UPC 605.0, 609.6 Che	ck for proper
Yes No	n/a				Yes No n/a	location of unions and	shutoffs:
$  \sqcup \sqcup$				d			
OK	UPC Table 3-2 Verify proper pipe		proper pipe		OK	UPC 313.6 Check for protection of	
Yes No n/a		support:			Yes No n/a	pipe with regard to freezing:	
OK	K UPC 609.4 Verify air or water		r water test:		OK	UPC 602.0 Check hose bibbs for	
Yes No	n/a				Yes No n/a	proper backflow prote	ction:
OK	UPC 604.13.2 Make sure 18" of		re 18" of		OK	UPC 609.10 Check for required water	
Yes No	n/a	copper run before PEX		4601101	Yes No n/a	hammer arrestors:	· · · · · · · · · · · · · · · · · ·
		at water heaters:		1			
0.77		7777 244 6 79					
OK Van Ma	/	UPC 311.6 Check copp	per pipe for		OK Van Name /a	UPC Table 6-2 Check	
Yes No n/a		dissimilar metals:			Yes No n/a	installation of backflow	w preventers:
OK		UPC 316.1.6 Verify pro	oper glue for		OK	UPC 313.10.4 Check f	
Yes No	n/a	CPVC:			Yes No n/a	protection of penetration	ons through fire
$  \sqcup \sqcup$	Ш					rated walls:	
OK		UPC 313.9 Check for nail plates:			OK		
Yes No n/a					Yes No n/a		
		<b>*</b>					
Notes:							
Date			Inspector				