



Rough Framing Inspection Checklist – Non-Structural Metal Stud Walls **DRAFT**

Address:		Contractor:		Permit #	
-----------------	--	--------------------	--	-----------------	--

The following checklist is not all-inclusive. Other code related requirements may be included in this inspection.

OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	Verify that floor plan matches approved plans –	OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	Verify that door and window header installation meets ASTM C754 requirements
OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	Verify that stud gauge and spacing matches approved plans –	OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	Verify that screws are not placed where they will interfere with expansion track
OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	Verify that stud runner (track) matches approved plans for gauge and size.	OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	ASTM C754 Sec. 5.3.2.1 – Verify that studs on either side of doors and windows are attached to stud runners at top and bottom with screws or crimped
OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	ASTM C754 Secs. 5.2.1 & 5.2.2 - Verify that stud runner attachment does not exceed 24”O.C. & is not closer than 2” from the end	OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	ADAAG - Verify that blocking has been installed for grab bars and handrails etc.
OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	ASTM C 754 Sec. 5.3.1.3 - Verify that stud length is within 1/4” of the total distance between top & bottom stud runner	OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	ADAAG Fig. 25 - Verify that door clearances meet ADA requirements –
OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	Verify that partition corners are per ASTM C754 Figs. 2 or 3	OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	Verify that electrical wiring is in metallic conduit or that grommets are used
OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	Verify that abutting partitions are per ASTM C754 Fig. 1	OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	Verify that bushings are installed for protection of plastic and or copper piping
OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	Verify that metal stud framing is consistent with any fire resistive requirements per approved plans		

Notes: Non-Structural Walls shall be in accordance with ASTM C754. (page 6 AISI Gen. Provisions)

Date		Inspector	
------	--	-----------	--