



Total Building Demolition

DRAFT

Address:		Contractor:		Permit #	
-----------------	--	--------------------	--	-----------------	--

OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	Verify sewer is capped within five feet of the property line adjacent to the sewer main, with approved methods. UPC sec 722.1	OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	Verify that any septic tanks have been removed or filled. UPC sec 722.2
OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	Verify that all accessory buildings in residential zones are also demolished if principal building is demolished. City of Salina Ordinances 42-58 (1)(a) and (b) and 42-617	OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	Verify that all open wells or cisterns have been filled. IBC sec 3304.3
OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	Foundation removed to at least 12" below ground. Verify that anchor bolts are removed if slab is to remain. IBC sec 3303.4 #2	OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	Verify that site is level and clean with debris removed. IBC sec 3303.4 #1
OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>		OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	
OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>		OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	
OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>		OK Yes No n/a <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	

Notes:

Date		Inspector	
-------------	--	------------------	--